

Project Update

Talbot Road

For any further information or queries please email:
mcf@amey.co.uk

Great Stone Rd/Talbot Road Junction

During March we have been constructing the new footpaths and cycleways on the northern side. This work has been slower than we had hoped due to an unexpected concrete slab under the road, but we should be complete to a point where works can switch to the southern footway in mid-April.

Work has included the installation of new drainage, electrical ducts for the new traffic lights, new kerbs & edging and the initial footpath surface layer.

Planned work for April

During the Easter break (early April) we will be installing the new signal cable ducts under the road, which means we will be using 4-way traffic lights during the day to complete this safely. This could cause some queuing - which is why we will be doing it at Easter, when traffic is quieter.

We should also be making a start on the southern footpath, starting with the installation of new drains and continuing the electrical ducts, before installing the new kerbs towards the end of April.



Chester Rd/Talbot Road Junction

Work in March has been the remodelling of the central reservation and small island in the centre of Chester Road. The reservation has narrowed slightly, and we have installed a new kerb line, constructed new pedestrian crossing points and widened the inbound road lanes.

Planned work for April

Work to the central reservation should be complete in early April and we will then switch to the northern footpath. The footpath will have a realigned kerb line to allow for the installation of new cycle lanes and crossing points.



More information about the project can be found at [Trafford Council/Talbot Road Upgrades](#)